EXTENSION OF TIME PROPOSAL

1	Name of work	Road Developments and Asphalting works at Singapura Layout (M/s Reddy Constructions) in Ward No. 11. Vidyaranyapura Sub Division
2	Amount of Work Portion	19.99 lacs
3	Estimated Cost	19.99 lacs.
4	Name of contractor	M. Keerthi
5	Agreement No.	62/15-16 Dt 29/4/15
6	No. and date under which work order issued	62/15-16 Dt 29/4/15
7	Time limit originally fixed for completion	60 days.
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	70 %
12	Work carried out during 1st extension	30 %
13	Work carried out during 2nd extension	
14	Time now applied for	30 days.
15	Date of recommending time limit applied for	—
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	30 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	BOSSB Does not have Jurisdiction on Road Spot.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Executive Engineer

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92